

2018 Bond Construction Program Update

April 16, 2019

Architectural/Engineering Firms


All eight (8) firms are under contract

All firms will complete their site visits this week

All firms have received JPS fixtures and products standards

All firms will provide cost estimates of projects assigned - April 29 and begin design work on smaller Projects





*Represents remaining CAP Schools
(46 schools have been cleared of 55)

Restroom Renovations
Bleacher repairs (gymnasiums)



2018 Bond Construction Phase I and II Timelines

Facilities anticipates Phase I construction project signs will be erected on or before May 10, 2019.

Facilities anticipates Phase I construction projects will begin on or before May 20, 2019.

Phase I and Phase II will merge during this calendar year due to larger heating/cooling and roofing projects that will carry over to 2020.

Phase III will begin January 2021.



2018 Bond Construction Program Update 4.16.19

Thank you

**We Welcome Any
Questions**

